

LUMPKINS STADIUM

Overall (Site & Building) - 5 Percent Complete

SITE & PARKING LOTS

Southeast Parking Lot

- 25 percent poured
- Remainder will be poured in the next 2 weeks

South Parking Lot

- Grading is ongoing

Band Parking Lot

- Grading is ongoing

Ninth Grade Center Parking Lot

- Grading is 75 percent complete

BUILDINGS

New Restroom Facility at Visitor's Side

- Piers, grade beams and utilities are 100 percent complete
- Concrete slab is scheduled to be poured February 22

Concession Building

- Demolition is 100 percent complete
- MEP is 50 percent complete
- Masonry is 60 percent complete

Press Box

- Demolition is 100 percent complete
- Pier drilling is 60 percent complete



Home Side - Stadium lights have been taken down



Visitor Bleachers

CONSTRUCTION PHOTOS

(CONTINUED)



Detention Pond



Parking Lot - Front of Future Pressbox



Pier Drilling - Retaining Wall at Visitor's Side