

LUMPKINS STADIUM

	Percent Complete
Overall (Site & Building)	5
Site Demolition	90
Grading	40
Utilities	20

UPCOMING

- The visitor grandstands will be erected.
- The foundation and utilities at Building "D" - visitor side restrooms will be finished and the erection of the building structure will continue.
- Work at the parking area will be ongoing.
- At the home side, the building pad will be prepared for drilling foundation piers and grade beams. Also, the building utilities will be ongoing.



View from field after the press box demolition.



View from parking lot after the press box demolition.

CONSTRUCTION PHOTOS

(CONTINUED)



Drilling Piers at Visitor's Side



Parking Lot



Detention Pond